



INSPECTION/WORK COMPLETION REPORT (FINAL BILL)

| | | |
|-----|---|---|
| 1 | Name of the ULB | TOWN PANCHAYATH BYNDURU |
| | Head of the account | UNDER THE SCHEME OF AMRURTH NIRMAL NAGAR GRANT |
| 2. | Name of the Work/ Scheme | PURCHASING OF TWO TIPPER VEHICLES (Diesel BS-VI Hopper Tipper Dumper with Capacity 3.3 cubic meters) IN PATTANA PANCHAYATH BYNDURU |
| 3. | Administrative Approval No: / Agreement No. | GEM 00095130 Date: 13/01/2023 |
| 4. | Technical Sanction No/Invoice No: | No: GEM-30096768 Dtd:13/04/2023 |
| 5. | Estimate Cost | Rs. 19,00,000.00/- |
| 6. | Bill Amount | Rs. 18,90,000.00/- |
| 7. | Name of the ULB Engineer present at site | Mr. SATHYA |
| 8. | Name of the contractor | IENVIROTECH SOLUTIONS |
| 9. | Name of the inspecting consultants Engineer | Dr. BASAVARAJ KAMBALE |
| 10. | Date of Commencement/ | 13/01/2023 |
| 11. | Date of Completion/ | 17/03/2023 |
| 12. | Date of the Inspection | 19/04/2023 |
| 13. | Status of the Work | COMPLETED |
| 14. | Details of Quality tests carried out by consultants | Inspected the work and quality of the work is satisfactory. |
| 15. | Photographs of the works along with date of inspection on the photo | Attached |
| 16. | Consultant clear opinion regarding acceptance of the quality of work. | We have inspected the vehicle provided and found the vehicles are as per the norms and specifications. |
| 17. | If the quality of work is not up to the satisfactory, the consultants suggestions for rectifications/ redoing | No Suggestions, Work is done Satisfactorily |
| 18. | Measurement Book No. in which the measurement recorded/ Invoice No. | MB NO: Page No |
| 19. | Opinion of the Third Party agency regarding measurement | Work has been carried out satisfactorily |



Professor & Head, Civil Department
MOODLAKATTE INSTITUTE OF TECHNOLOGY
Moodlakatte, Kundapura -576 217
Udupi Dist., Karnataka



Inspection Engineer





ಪಟ್ಟಣ ಪಂಚಾಯತ್ ಕಾರ್ಯಾಲಯ ಬೈಂದೂರು

ಬೈಂದೂರು ತಾಲೂಕು -576214, ಉಡುಪಿ ಜಿಲ್ಲೆ

ದೂರವಾಣಿ ಸಂಖ್ಯೆ:08254-251058

ಇಮೇಲ್:itstaff_ulb_byndoor@yahoo.com

ಸಂಖ್ಯೆ:ಪ.ಪಂ.ಬೈ/ಆಶಾ/02/2023-24

ದಿನಾಂಕ:18/04/2023

ರಿಗೆ,

ಪ್ರಾಂಶುಪಾಲರು

ಮೂಡ್ಲಕಟ್ಟೆ ಇನ್ಸಿ ಟ್ಯೂಟ್ ಆಫ್ ಟೆಕ್ನಾಲಜಿ

ಮೂಡ್ಲಕಟ್ಟೆ ಕುಂದಾಪುರ

ವಿಷಯ: ಮೂರನೇ ವ್ಯಕ್ತಿ ತಪಾಸಣೆ ನಡೆಸಿ ವರದಿ ನೀಡುವ ಕುರಿತು


ಉಲ್ಲೇಖ:ಬೈಂದೂರು ಪಟ್ಟಣ ಪಂಚಾಯತ್ ಸರಬರಾಜು ಆದೇಶ ಸಂ:GEMC-511687790447061

ದಿನಾಂಕ:13/01/2023

ಮೇಲಿನ ವಿಷಯಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ ಬೈಂದೂರು ಪಟ್ಟಣ ಪಂಚಾಯತ್ ಅಮೃತ್ ನಿರ್ಮಲ ನಗರ ಕ್ರಿಯಾ ಯೋಜನೆಯ ಅನುದಾದಡಿಯಲ್ಲಿ ಒಂದು ಸಂಖ್ಯೆಯ ಸೆಸ್ ಪೋಲ್ ವಾಹನವನ್ನು ಒದಗಿಸುವ ಬಗ್ಗೆ ಉಲ್ಲೇಖದಂತೆ | ENVIROTECH SOLUTION ಇವರಿಗೆ ಸರಬರಾಜು ಆದೇಶವನ್ನು ನೀಡಲಾಗಿರುತ್ತದೆ. ಅದರಂತೆ ಸದರಿಯವರು 1 ಸಂಖ್ಯೆಯ ಸೆಸ್ ಪೋಲ್ ವಾಹನವನ್ನು ಬೈಂದೂರು ಪಟ್ಟಣ ಪಂಚಾಯತ್ ಗೆ ಸರಬರಾಜು ಮಾಡಿದ್ದು ಈ ಬಗ್ಗೆ ಉಲ್ಲೇಖಿತ ಸರಬರಾಜು ಆದೇಶದಲ್ಲಿ ಸೂಚಿಸಿರುವ SPECIFICATIONS ಪ್ರಕಾರ ಮೂರನೇ ವ್ಯಕ್ತಿ ತಪಾಸಣೆ ನಡೆಸಿ ವರದಿ ನೀಡುವರೇ ತಮ್ಮಲ್ಲಿ ಈ ಮೂಲಕ ಕೋರಲಾಗಿದೆ.

ವಂದನೆಗಳೊಂದಿಗೆ,

ತಮ್ಮ ವಿಶ್ವಾಸಿ


(ನವೀನ್ ಕುಮಾರ್ ಸಿ ಎಸ್)

ಮುಖ್ಯಾಧಿಕಾರಿ

ಪಟ್ಟಣ ಪಂಚಾಯತ್ ಬೈಂದೂರು



Moodlakatte Institute of Technology

(A Unit of Moodlakatte Nagarathna Bhujanga Shetty Trust (R.))

(Approved by AICTE, New Delhi & Affiliated to V.T.U., Belagavi)

Moodlakatte - 576 217, Kundapura Taluk, Udupi District, Karnataka

Ref.No.: MITK/CV/CW/23-24/BY-TP/04/019

Date: 21/04/2023
A WIDE HORIZON OF OPPORTUNITIES

INSPECTION/ WORK COMPLETION REPORT (FINAL BILL)

| | | |
|-----|---|---|
| 1 | Name of the ULB | TOWN PANCHAYATH BYNDURU |
| | Head of the account | UNDER THE SCHEME OF AMRURTH NIRMAL NAGAR GRANT |
| 2. | Name of the Work/ Scheme | PURCHASING OF ONE DIESEL MEDIUM MOTOR VEHICLE TRUCK MOUNTED SUCTION MACHINE IN PATTANA PANCHAYATH BYNDURU |
| 3. | Administrative Approval No: / Agreement No. | GEMC-511687790447061 Date: 13/01/2023 |
| 4. | Technical Sanction No/Invoice No: | GEM-30175810 |
| 5. | Estimate Cost | Rs. 28,50,000.00/- |
| 6. | Bill Amount | Rs. 27,90,000.00/- |
| 7. | Name of the ULB Engineer present at site | Mr. SATHYA |
| 8. | Name of the contractor | IENVIROTECH SOLUTIONS |
| 9 | Name of the inspecting consultants Engineer | Dr. BASAVARAJ KAMBALE |
| 10. | Date of Commencement/ | 13/01/2023 |
| 11. | Date of Completion/ | 18/04/2023 |
| 12. | Date of the Inspection | 19/04/2023 |
| 13. | Status of the Work | COMPLETED |
| 14. | Details of Quality tests carried out by consultants | Inspected the work and quality of the work is satisfactory. |
| 15. | Photographs of the works along with date of inspection on the photo | Attached |
| 16. | Consultant clear opinion regarding acceptance of the quality of work. | We have inspected the vehicle provided and found the vehicles are as per the norms and specifications. |
| 17. | If the quality of work is not up to the satisfactory, the consultants suggestions for rectifications/ redoing | No Suggestions, Work is done Satisfactorily |
| 18. | Measurement Book No. in which the measurement recorded/ Invoice No. | MB NO: Page No |
| 19. | Opinion of the Third Party agency regarding measurement | Work has been carried out satisfactorily |

HOD, Civil Eng. Department


Professor & Head, Civil Department

MOODLAKATTE INSTITUTE OF TECHNOLOGY

Moodlakatte, Kundapura -576 217

Udupi Dist., Karnataka

Inspection Engineer





04/019

ಪಟ್ಟಣ ಪಂಚಾಯತ್ ಕಾರ್ಯಾಲಯ ಬೈಂದೂರು

ಬೈಂದೂರು ತಾಲೂಕು - 576214, ಉಡುಪಿ ಜಿಲ್ಲೆ

ದೂರವಾಣಿ ಸಂಖ್ಯೆ:08254-251058

ಇಮೇಲ್ : itstaff_ulb_byndoor@yahoo.com

ಸಂಖ್ಯೆ:ಪ.ಪಂ.ಬೈ/ಅಶಾ/01/2023-24

ದಿನಾಂಕ:12/04/2023

ರಿಗೆ,

ಪ್ರಾಂಶುಪಾಲರು

ಮೊಡ್ಡಕಟ್ಟೆ ಇನ್ಸ್ಟಿಟ್ಯೂಟ್ ಆಫ್ ಟೆಕ್ನಾಲಜಿ

ಮೊಡ್ಡಕಟ್ಟೆ, ಕುಂದಾಪುರ.

ಮಾನ್ಯರೇ,

TO Dr. Basavarajulu
do needful

ವಿಷಯ: ಮೂರನೇ ವ್ಯಕ್ತಿ ತಪಾಸಣೆ ನಡೆಸಿ ವರದಿ ನೀಡುವ ಕುರಿತು.

ಉಲ್ಲೇಖ: ಬೈಂದೂರು ಪಟ್ಟಣ ಪಂಚಾಯತ್ ಸರಬರಾಜು ಆದೇಶ ಸಂ. GEM00095130

ದಿನಾಂಕ:13/01/2023.

ಮೇಲಿನ ವಿಷಯಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ ಬೈಂದೂರು ಪಟ್ಟಣ ಪಂಚಾಯತ್ ಅಮೃತ್ ನಿರ್ಮಲ್ ನಗರ ಕ್ರಿಯಾಯೋಜನೆಯ ಅನುದಾದಡಿಯಲ್ಲಿ ಎರಡು ಸಂಖ್ಯೆಯ ಆಟೋ ಟೆಪ್ಪರ್ ವಾಹನವನ್ನು ಒದಗಿಸುವ ಬಗ್ಗೆ ಉಲ್ಲೇಖದಂತೆ 1 ENVIROTECH SOLUTION ಇವರಿಗೆ ಸರಬರಾಜು ಆದೇಶವನ್ನು ನೀಡಲಾಗಿರುತ್ತದೆ. ಅದರಂತೆ ಸದರಿಯವರು 2 ಸಂಖ್ಯೆಯ ಆಟೋಟೆಪ್ಪರ್ ವಾಹನವನ್ನು ಬೈಂದೂರು ಪಟ್ಟಣ ಪಂಚಾಯತ್ ಗೆ ಸರಬರಾಜು ಮಾಡಿದ್ದು, ಈ ಬಗ್ಗೆ ಉಲ್ಲೇಖಿತ ಸರಬರಾಜು ಆದೇಶದಲ್ಲಿ ಸೂಚಿಸಿರುವ SPECIFICATIONS ಪ್ರಕಾರ ಮೂರನೇ ವ್ಯಕ್ತಿ ತಪಾಸಣೆ ನಡೆಸಿ ವರದಿ ನೀಡುವರೇ ತಮ್ಮಲ್ಲಿ ಈ ಮೂಲಕ ಕೋರಲಾಗಿದೆ.

ವಂದನೆಗಳೊಂದಿಗೆ,

2 Mrs. Rajalakshmi

ತಮ್ಮವಿಶ್ವಾಸಿ

ಸುಲಕ್ಷ್ಮಿ

(ನವೀನ್ ಕುಮಾರ್ ಸಿ ಎಸ್)

ಮುಖ್ಯಾಧಿಕಾರಿ

ಪಟ್ಟಣ ಪಂಚಾಯತ್ ಬೈಂದೂರು




Moodlakatte Institute of Technology

(A Unit of Moodlakatte Nagarathna Bhujanga Shetty Trust (R.))

(Approved by AICTE, New Delhi & Affiliated to V.T.U., Belagavi)

Moodlakatte - 576 217, Kundapura Taluk, Udupi District, Karnataka

Ref.No.:MITK/CV/CW/23-24/BY-TP/05/001



INSPECTION/ WORK COMPLETION REPORT (First & Final Bill)

| | | |
|----|---|--|
| 1 | Name of the ULB | TOWN PANCHAYATH BYNDURU |
| 2 | Head of the account | UNDER THE SCHEME OF PATTANA PANCHAYATH GRANT-2022-23 |
| 3 | Name of the Work/ Scheme | DEVELOPMENT WORK OF ROAD FROM SOORAYYA BANU HOUSE TO MOODAYYA HITLU LAXMAN HOUSE ROAD OF 14 TH WARD IN THE LIMITS OF TP BYNDURU |
| 4 | Administrative Approval No: / Agreement No. | TP/BYN/JE/MF/CR/15/2022-23 |
| 5 | Technical Sanction No/ | |
| 6 | Estimate Cost | Rs.50,700.00/- |
| 7 | Bill Amount | Rs. 49,705.39/- |
| 8 | Name of the TP Engineer present at site | Mr. SATHYA |
| 9 | Name of the contractor | Mr. H VIJAY |
| 10 | Name of the inspecting consultants Engineer | Mr. AJIT ANANT NAIK |
| 11 | Date of Commencement/ | 02/09/2022 |
| 12 | Date of Completion | 30/11/2022 |
| 13 | Date of the Inspection | 05/05/2023 |
| 14 | Status of the Work | COMPLETED |
| 15 | Details of Quality tests carried out by consultants | Inspected the work no major deficiency were found and quality of the work is satisfactory. |
| 16 | Photographs of the works along with date of inspection on the photo | Attached |
| 17 | Consultant clear opinion regarding acceptance of the quality of work. | We have inspected the site and observed that work is done according to specification |
| 18 | If the quality of work is not up to the satisfactory, the consultants suggestions for rectifications/ redoing | No Suggestions, Work is done Satisfactorily |
| 19 | Invoice No./MB No: | M.B No - 325 Page No: 55-56 |
| 20 | Opinion of the Third Party agency regarding measurement | Work is found Satisfactory and as per the Estimation. |

HOD, Civil Eng. Department
Professor & Head, Civil Department
MOODLAKATTE INSTITUTE OF TECHNOLOGY
Moodlakatte, Kundapura -576 217
Udupi Dist., Karnataka

Inspection Engineer
Aji

ಕೆ.ಎಮ

ನಂ.38 (ನಿಯಮ 76(1)) KMF No. 38 (Rule 76(1))

First and Final Bill

ಗುತ್ತಿಗೆದಾರರ ಬಿಲ್ (ಮುಖ ಪುಟ)

| | | | |
|--|---|---|-------------|
| ತಾಜೆ/ ವಿಭಾಗ: | ಪಟ್ಟಣ ಪಂಚಾಯತ್ ಬೈಂದೂರು | | |
| ಕಾಮಗಾರಿ ಹೆಸರು | ಬೈಂದೂರು ಪಟ್ಟಣ ಪಂಚಾಯತ್ ವ್ಯಾಪ್ತಿಯ 11ನೇ ವಾರ್ಡಿನ ಸುರಯ್ಯಭಾನು ಮನೆಯಿಂದ ಪಶ್ಚಿಮಕ್ಕೆ ಮೂಡಯ್ಯ ಹಿನ್ನೆಲೆ ಲಕ್ಷಣ ಮನೆ ತೋಡಿಸವರೆಗೆ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ | | |
| ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು | ಶ್ರೀ ಎಚ್ ವಿಜಯ | | |
| ಕಾಮಗಾರಿ ಅಂದಾಜು ಮೊತ್ತ ಮತ್ತು ತಾಂತ್ರಿಕ ಮಂಡೂರಾತಿ ಸಂಖ್ಯೆ: | 50,700.00 | - | |
| ಕೆಲಸದ ಆದೇಶದ ನಂಬರ್ ಮತ್ತು ದಿನಾಂಕ: | TPByn/JE/MF/7.25%/CR/01/2022-23 | | |
| ಕಾಮಗಾರಿ ಅಂದಾಜು ಮೊತ್ತ ರೂ: | 50,700.00 | | |
| ಕಾಮಗಾರಿ ಆದೇಶದ ಮೌಲ್ಯ ರೂ:(GST 18% ಪೂರೈಸಬೇಡಿ) | ಕಾಮಗಾರಿ ಬಿಲ್ಲು ಮೊತ್ತ ರೂ: 32,657.95+5,878.43(GST 18%)=38,536.38-42,123.32-7582.20 | | |
| ರೈಟ್ ಶೀರ್ಷಿಕೆ: | 2022-23ನೇ ಸಾಲಿನ ಪಟ್ಟಣ ಪಂಚಾಯತ್ ಸಾಮಾನ್ಯ ನಿಧಿ | | ⇒ 49,705.52 |
| ಪರಿಷ್ಕೃತ ಅಂದಾಜು ರೂ: | ಲಭ್ಯವಿರುವ ಮೊತ್ತ ರೂ ; | | |
| ಈ ದಿಲ್ಲಿನ ಕ್ರಮ ಸಂಖ್ಯೆ: | ಕರಾರು ಪತ್ರ ಸಂಖ್ಯೆ: | | |
| ಕಾಮಗಾರಿ ಆರಂಭಗೊಂಡ ದಿನಾಂಕ: 02-09-2022 | ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡ ದಿನಾಂಕ: 28-11-2022 30.11.2022 | | |

ವಿವರ

| ಕಡತಗೊಳಿಸಬೇಕಾದವು: | ಕಾಮಗಾರಿ ಒಟ್ಟು ಮೌಲ್ಯ | ರೂ |
|---|-----------------------|----|
| ಅಕ್ಸೆಸ್ ಟ್ಯಾಕ್ | | |
| 85-3711 ಭದ್ರತಾ ಠೇವಣಿ (Security deposit/Retention money) | | ರೂ |
| 85-3845 ಆದಾಯ ತೆರಿಗೆ (Income Tax) | | ರೂ |
| 85-3845 ಮೌಲ್ಯವರ್ಧಕ ತೆರಿಗೆ | | ರೂ |
| 85-3847 ರಾಜಧನ (Royalty) | | ರೂ |
| 85-3848 ಗುತ್ತಿಗೆದಾರರ ಕಲ್ಯಾಣ ನಿಧಿ | | ರೂ |
| 85-3851 ಕಾರ್ಮಿಕ ಕಲ್ಯಾಣ ನಿಧಿ | | ರೂ |
| ಮುಂಗಡವೇನಾದರೂ ಕೊಟ್ಟಿದ್ದರೆ | | ರೂ |
| ಇತರೆ ವಸೂಲಿಗಳು | | ರೂ |
| | ಒಟ್ಟು ಕಡಿತ: | ರೂ |
| | ಕೊಡಬೇಕಾದ ಒಟ್ಟು ಮೊತ್ತ: | ರೂ |


ಸಹಾಯಕ ಅಧಿಯಂತರರು / ಸಿಬ್ಬಂದಿ ಅಧಿಯಂತರರು / ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಧಿಯಂತರರು / ಸಿ.ಕೆ. ಅಧಿಯಂತರರು
 ಬೈಂದೂರು ಪಟ್ಟಣ ಪಂಚಾಯತ್ / ಬಿಲ್ಲು ನಗರ ಪಟ್ಟಣ ಪಂಚಾಯತ್ / ಉಡುಪಿ ಜಿಲ್ಲೆ, ಉಡುಪಿ


ಗುತ್ತಿಗೆದಾರರ ಸಹಿ:
 ಬಿಲ್ ಮೊತ್ತ ಮತ್ತು ಕಡಿತಗಳನ್ನು ಪರಿಶೀಲಿಸಿ ರೂ ಗಳಿಗೆ ಈ ಬಿಲ್ ನ್ನು ಅಂಗೀಕರಿಸಲಾಗಿದೆ/ ನಿರ್ಬಂಧಿಸಲಾಗಿದೆ.

| | |
|---|---|
| ಮುಖ್ಯ ಲೆಕ್ಕಾಧಿಕಾರಿ/ ಲೆಕ್ಕಾಧಿಕಾರಿ/ ಅಕೌಂಟೆಂಟ್ | ಪೌರಾಯುಕ್ತರು/ ಮುಖ್ಯಾಧಿಕಾರಿ |
| JV ನಂಬರ / ದಿನಾಂಕ : | |
| PV ನಂಬರ / ದಿನಾಂಕ : | |
| ಚೆಕ್ ನಂಬರ / ದಿನಾಂಕ : | ಮುಖ್ಯ ಲೆಕ್ಕಾಧಿಕಾರಿ/ ಲೆಕ್ಕಾಧಿಕಾರಿ/ ಅಕೌಂಟೆಂಟ್ |

ಅಳತೆ ಪುಸ್ತಕದಂತೆ ನಿರ್ವಹಿಸಿದ ಕಾರ್ಯದ ವಿವರ

| | | |
|---|--|---|
| 1 | Scarifying Existing Granular Surface to a Depth of 50 mm by Manual Means | 1 |
| 2 | Construction of sub-grade and earthen shoulders with approved material obtained from borrow pits with all lifts & leads, transporting to site, spreading, grading to required slope and compacted to meet requirement of table No. 300-2 | 1 |
| | | |


ಗುತ್ತಿಗೆದಾರರ ಸಹಿ


ಕೆಂಪು ತ್ರಿವಿಧಿಪಟ್ಟಣ
ಸಹಾಯಕ/ಕರಿಯ ಅಭಿಯಂತರರು
ಬೈಂದೂರು ಪಟ್ಟಣ ಪಂಚಾಯತ್

ಮೇಲ್ಕಂಡ ಅಳತೆಗಳನ್ನು ದಿನಾಂಕ : 30.11.2022 ರಂದು ಸ್ವತಃ ಮಾಡಿದ್ದು, ಅಳತೆ ಪುಸ್ತಕ ನಂ 325 ಪುಟಸಂಖ್ಯೆ 55-56 ಲ್ಲಿ ನಮೂದಿಸಲಾಗಿರುತ್ತದೆ. ಹಾಗೂ ಕೆಲಸವು ತೃಪ್ತಿಕರವಾಗಿರುತ್ತದೆ ಎಂದು ನಮೂದಿಸಲಾಗಿರುತ್ತದೆ. ಹಾಗೂ ಕೆಲಸವು ತೃಪ್ತಿಕರವಾಗಿ ನಿರ್ವಹಿಸಲ್ಪಟ್ಟಿದೆ.

| ಅಳತೆಯ ಪ್ರಮಾಣ of Measure | ಪರಿಮಾಣ Quantity. | ವೆಚ್ಚ Cost Rs. | ಪರಿಮಾಣ Quantity. | ದರ Rate | ವೆಚ್ಚ Cost Rs. | ಪರಿಮಾಣ Quantity. | ವೆಚ್ಚ Cost Rs. | ಸರ Re | |
|----------------------------|---------------------|-------------------|---------------------|------------|----------------|---------------------|----------------|-----------|--|
| | | | | Rs. P. | | | | | |
| sqm | | | 359.500 | 38.08 | 13,689.76 | 359.50 | 13,689.76 | | |
| cum | | | 61.470 | 462.560 | 28,433.56 | 61.47 | 28,433.56 | | |
| ಒಟ್ಟು Total Amount | | | | | 42,123.32 | | 42,123.32 | | |
| | | | | | | | GST (18%) | 7,582.20 | |
| | | | | | | | GRAND TOTAL | 49,705.52 | |

ದಿನಾಂಕ: 20.06.2023 ರಂದು ಚೆಕ್ ಮೆಜರ್ ಮೆಂಟ್ ಮಾಡಿದ್ದು, ತೃಪ್ತಿದಾಯಕವಾಗಿದೆ.

ಕಾರ್ಯ ನಿರ್ವಹಣೆ ಅಭಿಯಂತರರು
ಜಿಲ್ಲಾ ನಗರಾಭಿವೃದ್ಧಿ ಕೋಶ
ಉಡುಪಿ ಜಿಲ್ಲೆ, ಉಡುಪಿ

Ref.No.:MITK/CV/CW/23-24/BY-TP/05/002


Date: 22/05/2023

INSPECTION/ WORK COMPLETION REPORT (First & Final Bill)

| | | |
|----|---|--|
| 1 | Name of the ULB | TOWN PANCHAYATH BYNDURU |
| 2 | Head of the account | UNDER THE SCHEME OF PATTAN PANCHAYATH GRANT-2022-23 |
| 3 | Name of the Work/ Scheme | DEVELOPMENT WORK OF BASIC FACILITIES IN ELECTION BOOTHS IN THE LIMITS OF TP BYNDURU |
| 4 | Administrative Approval No: / Agreement No. | TP/BYN/JE/MF/CR/24/2022-23 |
| 5 | Technical Sanction No/ | |
| 6 | Estimate Cost | Rs.99,000.00/- |
| 7 | Bill Amount | Rs.93,447.43/- |
| 8 | Name of the TP Engineer present at site | Mr. SATHYA |
| 9 | Name of the contractor | Mr. H VIJAYA |
| 10 | Name of the inspecting consultants Engineer | Mr. PRASAD GAONKAR |
| 11 | Date of Commencement/ | 29/03/2023 |
| 12 | Date of Completion | 28/04/2023 |
| 13 | Date of the Inspection | 05/05/2023 |
| 14 | Status of the Work | COMPLETED |
| 15 | Details of Quality tests carried out by consultants | Inspected the work no major deficiency were found and quality of the work is satisfactory. |
| 16 | Photographs of the works along with date of inspection on the photo | Attached |
| 17 | Consultant clear opinion regarding acceptance of the quality of work. | We have inspected the site and observed that work is done according to specification |
| 18 | If the quality of work is not up to the satisfactory, the consultants suggestions for rectifications/ redoing | No Suggestions, Work is done Satisfactorily |
| 19 | Invoice No./MB No: | M.B No - 325 Page No: 78-82 |
| 20 | Opinion of the Third Party agency regarding measurement | Work is found Satisfactory and as per the Estimation. |

Head, Civil Department
Moodlakatte Institute of Technology
Moodlakatte, Kundapura -576 217
Udupi Dist., Karnataka

Inspection Engineer



ಗುತ್ತಿಗೆದಾರರ ಬಿಲ್ (ಮುಖ ಪುಟ)

| | | | |
|--|---|--|--|
| ಶಾಖೆ/ ವಿಭಾಗ: | ಪಟ್ಟಣ ಪಂಚಾಯತ್ ಬೈಂದೂರು | | |
| ಕಾಮಗಾರಿ ಹೆಸರು | ಬೈಂದೂರು ಪಟ್ಟಣ ಪಂಚಾಯತ್ ವ್ಯಾಪ್ತಿಯ ಚಿನ್ನಾವಣ ಬೂತ್ ಗಳಲ್ಲಿ ಮೂಲಭೂತ ಸೌಕರ್ಯ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ. | | |
| ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು | Mr. H Vijaya | | |
| ಕಾಮಗಾರಿ ಅಂದಾಜು ಮೊತ್ತ ಮತ್ತು ತಾಂತ್ರಿಕ ಮಂಡೂರಾತಿ ಸಂಖ್ಯೆ: | 99,000.00 | | |
| ಕೆಲಸದ ಆದೇಶದ ನಂಬರ್ ಮತ್ತು ದಿನಾಂಕ: | TPByn/JE/MF/CR/24/2022-23 | | |
| ಕಾಮಗಾರಿ ಅಂದಾಜು ಮೊತ್ತ ರೂ: | 99,000.00 | | |
| ಕಾಮಗಾರಿ ಆದೇಶದ ಮೌಲ್ಯ ರೂ:83,563.03(GST 18% ಹೊರತುಪಡಿಸಿ) | ಕಾಮಗಾರಿ ಬಿಲ್ಲು ಮೊತ್ತ ರೂ: 79,192.74+14,254.69(GST 18%)=93,447.4. | | |
| ಲೆಕ್ಕ ತೀರಿಸಿಕೊಳ್ಳುವುದಿಲ್ಲ: | 2022-23ನೇ ಸಾಲಿನ ಪಟ್ಟಣ ಪಂಚಾಯತ್ ನಿಧಿ | | |
| ಪರಿಷ್ಕೃತ ಅಂದಾಜು ರೂ: | ಲಭ್ಯವಿರುವ ಮೊತ್ತ ರೂ ; | | |
| ಈ ಬಿಲ್ಲಿನ ಕ್ರಮ ಸಂಖ್ಯೆ: | ಕರಾರು ಪತ್ರ ಸಂಖ್ಯೆ: 8 | | |
| ಕಾಮಗಾರಿ ಆರಂಭಗೊಂಡ ದಿನಾಂಕ: 29.03.2023 | ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡ ದಿನಾಂಕ: 29.04.2023 | | |

ವಿವರ

| ಕಾಮಗಾರಿ ಒಟ್ಟು ಮೌಲ್ಯ | ರೂ |
|---|----|
| ಕಡಿತಗೊಳಿಸಬೇಕಾದವು: | |
| 85-3711 ಭದ್ರತಾ ಠೇವಣಿ (Security deposit/Retention money) | ರೂ |
| 85-3845 ಆದಾಯ ತೆರಿಗೆ (Income Tax) | ರೂ |
| 85-3845 ಮೌಲ್ಯವರ್ಧಿತ ತೆರಿಗೆ | ರೂ |
| 85-3847 ರಾಜಧನ (Royalty) | ರೂ |
| 85-3848 ಗುತ್ತಿಗೆದಾರರ ಕಲ್ಯಾಣ ನಿಧಿ | ರೂ |
| 85-3851 ಕಾರ್ಮಿಕ ಕಲ್ಯಾಣ ನಿಧಿ | ರೂ |
| ಮಂಗಡವೇನಾದರೂ ಕೊಟ್ಟಿದ್ದರೆ | ರೂ |
| ಇತರೆ ವಸೂಲಿಗಳು | ರೂ |
| ಒಟ್ಟು ಕಡಿತ: | ರೂ |
| ಕೊಡಬೇಕಾದ ಒಟ್ಟು ಮೊತ್ತ: | ರೂ |

ಸಹಾಯಕ ಅಭಿಯಂತರರು / ಕಿರಿಯ ಅಭಿಯಂತರರು ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು / ಸ.ಕಾ.ಅಭಿಯಂತರರು

ಗುತ್ತಿಗೆದಾರರ ಸಹಿ: ಬಿಲ್ ಮೊತ್ತ ಮತ್ತು ಕಡಿತಗಳನ್ನು ಪರಿಶೀಲಿಸಿ ರೂ ಗಳಿಗೆ ಈ ಬಿಲ್ ನ್ನು ಅಂಗೀಕರಿಸಲಾಗಿದೆ/ ನಿರ್ಬಂಧಿಸಲಾಗಿದೆ.

| | |
|---|---|
| ಮುಖ್ಯ ಲೆಕ್ಕಾಧಿಕಾರಿ/ ಲೆಕ್ಕಾಧಿಕಾರಿ/ ಅಕೌಂಟೆಂಟ್ | ಪೌರಾಯುಕ್ತರು/ ಮುಖ್ಯಾಧಿಕಾರಿ |
| JV ನಂಬರ / ದಿನಾಂಕ : | |
| PV ನಂಬರ / ದಿನಾಂಕ : | |
| ಚೆಕ್ ನಂಬರ / ದಿನಾಂಕ : | ಮುಖ್ಯ ಲೆಕ್ಕಾಧಿಕಾರಿ/ ಲೆಕ್ಕಾಧಿಕಾರಿ/ ಅಕೌಂಟೆಂಟ್ |


ಅಳತೆ ಪುಸ್ತಕದಂತೆ ನಿರ್ವಹಿಸಿದ ಕಾರ್ಯದ ವಿವರ

| | | |
|---|---|---|
| 1 | <p>Supplying of Ceiling Fan with Capacitor rating As per guideline of BEE 5 star rating and IS:374/79 and also comply with IS: 1709/1984 with latest amendment, Rated voltage 220 V/50 Hz, Rated power input 48 W +/- 10 %, Rated current As per IS:374/79, Rated power factor 0.9 lagging (min), Rated speed 350 +/- 10% RPM, Rated air delivery 210 +/- 10% Cubic Meter Minimum, Rated service value 4.2 CMM / W, Three Blades of blade leaf 1.05 mm thick Aluminium Alloy sheet, Class B motor insulation, Bearing Two ball bearings, Top 6202. Bottom 6201, as per IS specification, Motor winding. Temp rise Shall not exceed 75 deg C over and ambient of 40 0C by resistance method at 245 V, Insulation resistance Shall not be less than Two Mega Ohms (2M Ohms), Leakage current Should not exceed 210 Micro Amp, Power input, W & current, Air Delivery & Fan Speed as per IS:374/1979 with latest amendment. 2 year manufacturer Warranty. 48" Sweep 5 Star (1200 mm)</p> | 1 |
| 2 | <p>Fixing a ceiling / Wall mounting fan of all capacities and all types to the existing 'S' hook with fan regulator to the existing board together with supplying and fixing 5 A. ceiling rose. necessary length of 23 / 0.0076 inch PVC insulated twin twisted copper wire and wiring.</p> | 1 |
| 3 | <p>Supplying & fixing of retrofit type - LED bulb W with OPAL acrylic diffuser comprising of LED source with CCT 6500 degree K, CRI > 70%. efficacy > 80 lumen per W. life > 25000 burning hours and Compliance to IS 10322/IEC 60598, LM 79 & LM 80. The LED are driven by HF electronic driver integrated in the system, with PF > 0.95, power loss should < 5% of lamp Wage., short circuit & open circuit protection to be integrated in the circuit. THD less than 20%, Life as per LM 79. The operating input voltage should be between 130 to 275 V. BIS Approved and Tested by NABL/CPRI accredited laboratory with 2 years Warranty against any manufacturing defect working under standard electrical condition. 18W, 6500K</p> | 1 |
| 4 | <p>Supplying of feet -PVC Batten with integrated LED tube W with high quality diffuser with Life of 25000 burning hours & 70% lumen maintenance with CRI > 80. Power Input: 220-240V @ 50/60Hz & Power factor > 0.9 along with CE approved. 2 years Warranty against any manufacturing defect working under standard electrical condition. LED light fitting 1 x 4' - 20/22 W</p> | 1 |
| 5 | <p>Supplying and fixing of slim patty fitting, made out of CRCASheet metal body with locking type holder completely wired. Excluding Ballast & Fluorescent Tube. 1 x 4' Tube light fitting.</p> | 1 |
| 6 | <p>Supplying And fixing/replacing of 6/16/32A electrical accessories on existing switch board. 6A Lamp Holder</p> | 1 |
| 7 | <p>Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multi strand copper wire with low conductor resistance single core in open or concealed system of wiring with specified IS-694: confirming to latest amendments.</p> | 1 |

CONTRACTOR'S BILL (Detailed measurement).

| Unit of Measurement ಅಳತೆಯ ಪ್ರಮಾಣ | ಮೊದಲಿನ ಅಳತೆ Previous Measurement | | ಪ್ರಸ್ತುತ ಅಳತೆ Present Measurement | | | ಇದುವರೆಗಿನ ಒಟ್ಟು Total Up-to date | | ಪರಿಮಾಣ Remarks |
|-------------------------------------|-------------------------------------|-------------------|--------------------------------------|------------|-------------------|-------------------------------------|-------------------|-------------------|
| | ಪರಿಮಾಣ Quantity. | ವೆಚ್ಚ Cost Rs. | ಪರಿಮಾಣ Quantity | ದರ Rate | ವೆಚ್ಚ Cost Rs. | ಪರಿಮಾಣ Quantity. | ವೆಚ್ಚ Cost Rs. | |
| | | | | Rs. P. | | | | |
| Nos | | | 5.00 | 3,302.88 | 16,514.40 | 5.000 | 16,514.40 | |
| Nos | | | 5.00 | 181.44 | 907.20 | 5.000 | 907.20 | |
| Nos | | | 25.00 | 488.32 | 12,208.00 | 25.000 | 12,208.00 | |
| Nos | | | 10.00 | 828.80 | 8,288.00 | 10.000 | 8,288.00 | |
| Nos | | | 10.00 | 272.16 | 2,721.60 | 10.000 | 2,721.60 | |
| Nos | | | 25.00 | 70.56 | 1,764.00 | 25.000 | 1,764.00 | |
| Nos | | | 170.00 | 44.80 | 7,616.00 | 170.000 | 7,616.00 | |

| | |
|----|--|
| 8 | Providing and fixing Teak wood plain jaffri door and window shutters including bright black enamelled M.S. butt hinges with necessary screws 35x10 mm laths placed 35 mm apart (frames to be paid separately), including fixing 50x12 mm beading complete with |
| 9 | Repairing and fixing shutters (panelled or glazed) to doors, windows, ventilators and cupboards. |
| 10 | Fixing doors, window and ventilators in walls. |
| | |



ಸಹಾಯಕ / ಕಿರಿಯ ಅಧಿಯಂತರರು

ಗುತ್ತಿಗೆದಾರರ ಸಹಿ

ಮೇಲ್ಕಂಡ ಅಳತೆಗಳನ್ನು ದಿನಾಂಕ :04.07.2023 ರಂದು ಸ್ವತಃ ಪಾವತಿಯು, ಅವತ ಪ್ರಸ್ತುತ ಸಂ 325 ಪುಟಂಕ್ಯೆ 78-82 ರಲ್ಲಿ ನಮೂದಿಸಲಾಗಿರುತ್ತದೆ . ಹಾಗೂ ಕೆಲಸವು ತೃಪ್ತಿಕರವಾಗಿರುತ್ತದೆ ಎಂದು ನಮೂದಿಸಲಾಗಿರುತ್ತದೆ . ಹಾಗೂ ಕೆಲಸವು ತೃಪ್ತಿಕರವಾಗಿ ನಿರ್ವಹಿಸಲ್ಪಟ್ಟಿದೆ .

| | | | | | | |
|--------------------|--|-------|----------|-------------|--------|-----------|
| sqm | | 12.96 | 1,497.44 | 19,406.82 | 12.960 | 19,406.82 |
| sqm | | 7.38 | 846.72 | 6,248.79 | 7.380 | 6,248.79 |
| Nos | | 9.00 | 390.88 | 3,517.92 | 9.000 | 3,517.92 |
| ಒಟ್ಟು Total Amount | | | | 79,192.74 | | 79,192.74 |
| | | | | GST (18%) | | 14,254.69 |
| | | | | GRAND TOTAL | | 93,447.43 |

ನಾಂಕ: 1301.2023 ರಂದು ಚೆಕ್ ಮೆಜರ್ ಮಂಟ್ ಮಾಡಿದ್ದು, ತೃಪ್ತಿದಾಯಕವಾಗಿದೆ.

ಕಾರ್ಯ ನಿರ್ವಹಣೆ ಅಭಿಯಂತರರು ಸಹಾಯಕ ಕಾರ್ಯ ನಿರ್ವಹಣೆ ಅಭಿಯಂತರರು
 ಜಿಲ್ಲಾ ನಗರಾಭಿವೃದ್ಧಿ ಕೋಶ
 ಉಡುಪಿ ಜಿಲ್ಲೆ, ಉಡುಪಿ.